SCV Water Conservatory Garden

THE EDUCATION EXPERIENCE

Water Resources and Watershed Committee May 13, 2020 Item No. 4

Pathway

- Process Review
- Design Concept Overview
- Completed/Ongoing Activities
- Financial Implications
- Recommendations

Process Overview




Groundwork

- Assessed Three Options
- Leveraged Legacy Work
- Incorporated Stakeholder Input
 - Committee Recommendation
 - Management Review
 - Water Conservation Educators

Option A

- Conceptual Garden Design
- Uses Current Location
- Improves Education Resources
- Limited Access
- Estimated Cost = \$3.5 Million





Option B

- Central Park Garden Design
- Maintains Current Facility
- Improves Education Resources
- Improved Access
- Estimated Cost = \$3.9 Million

Option C

- Scaled Garden & Pocket Parks
- Utilizes Current Area
- Reduces Size (~8 acres to <1acre)
- Modernizes Landscape and Irrigation Practices



Option C

- Scaled Garden & Pocket Parks
- Improves Education Resources
- Expands Access
- Estimated Cost = \$1.4 Million




Design Concept Overview





Design Concept

- Transformation Garden & Exhibit Space
- Supports Child & Adult Education Programs
- Incorporated Stakeholder Input
 - Committee Recommendation
 - Management Review
 - Water Conservation Educators
 - Conservation Staff




Entrance Garden





Pruning Garden


Garden Pavilion





Outdoor Classroom/Meeting Space

Exhibit Space











Permanent Shade Structures, Utilities, Exhibits

Sustainability Shack





Urban Forest

Completed and Ongoing Activities



Completed Activities

- Site ADA Audit
- Site Topo Map
- RFP for Design

Ongoing Activities

- Authorize Engineering Design
 Proposal
- Exhibit Design
- Biological Survey

| y Garden and Bridgep | ort Pocket Park Project Schedule | | | | | | | | |
 | |

 |

 | |
 | |
 |
 |
 | | | | |
 | | _ | |
|----------------------|---|---|---|---|--|--|--|---|---
---|--
--
--

--

--
--
---|--|---
--
--
--
--|---|---|---|---|---|---
---|--|
| Iten | ns | FY 1 | 9/20 | | | | | | FY 2 | 0/21
 | |

 |

 | |
 | | _
 |
 |
 | | FY 2 | 1/22 | | _
 | | | - |
| Activity | Status | May-20 | Jun-20 | Jul-20 | Aug-20 | Sep-20 | Oct-20 | Nov-20 | Dec-20 | Jan-21
 | Feb-21 | Mar-21

 | Apr-21

 | May-21 | Jun-21
 | Jul-21 | Aug-21
 | Sep-21
 | Oct-21
 | Nov-21 | Dec-21 | Jan-22 | Feb-22 | Mar-22
 | Apr-22 | May-22 | Jun-22 |
| Design | Committee and Board Approval | | | | | | | | |
 | |

 |

 | |
 | |
 |
 |
 | | | | | | | | | | |
 | | | |
| Construction RFP | TBD | | | | | | | | |
 | |

 |

 | |
 | |
 |
 |
 | | | | | | | | | | |
 | | | |
| Construction Set Up | TBD | | | | | | | | |
 | |

 |

 | |
 | |
 |
 |
 | | | | | | | | | | |
 | | | |
| Construction | TBD | | | | | | | | |
 | |

 |

 | |
 | |
 |
 |
 | | | | | | | | | | |
 | | | |
| Exhibit Design | In Progress | | | | | | | | |
 | |

 |

 | |
 | |
 |
 |
 | | | | | | | | | | |
 | | | |
| Exhbite Fabrication | TBD | | | | | | | | |
 | |

 |

 | |
 | |
 |
 |
 | | | | | | | | | | |
 | | | |
| Design | Awaiting City Approval | | | | | | | | |
 | |

 |

 | |
 | |
 |
 |
 | | | | | | | | | | |
 | | | |
| RFP | TBD | | | | | | | | |
 | |

 |

 | |
 | |
 |
 |
 | | | | | | | | | | |
 | | | |
| Construction Set Up | TBD | | | | | | | | |
 | |

 |

 | |
 | |
 |
 |
 | | | | | | | | | | |
 | | | |
| Construction | TBD | | | | | | | | |
 | |

 |

 | |
 | |
 |
 |
 | | | | | | | | | | |
 | | | |
| Engagement | TBD | | | | | | | | |
 | |

 |

 | |
 | |
 |
 |
 | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
 | | | |
| | Iten Activity Design Construction RFP Construction Set Up Construction Exhibit Design Exhibit Pabrication Design RFP Construction Set Up Construction Set Up Construction Set Up Construction | ItemsActivityStatusDesignCommittee and Board ApprovalConstruction RFPTBDConstruction Set UpTBDConstructionTBDExhibit DesignIn ProgressExhibit PabricationTBDDesignAwaiting City ApprovalRFPTBDConstruction Set UpTBDDesignAwaiting City ApprovalRFPTBDConstruction Set UpTBDConstruction Set UpTBDConstruction Set UpTBDConstruction Set UpTBDConstructionTBD | ItemsFY 19ActivityStatusPDesignCommittee and Board ApprovalPConstruction RFPTBDPConstruction Set UpTBDPConstructionTBDPExhibit DesignIn ProgressPExhibit PabricationTBDPDesignAwaiting City ApprovalPConstruction Set UpTBDPConstructionTBDPExhibit DesignIn ProgressPExhibit DesignAwaiting City ApprovalPDesignAwaiting City ApprovalPConstruction Set UpTBDPConstructionTBDPCons | ItemsFY 19/20ActivityStatus $\begin bit is the second $ | ItemsFY 19/20ActivityStatus $\begin big big big big big big big big big big$ | ItemsFY 19/20ActivityStatus $\begin prove\begin prove$ | ItemsFY 19/20ActivityStatus $\overset{O}{2}$
$\overset{O}{4}$ $\overset{O}{1}$
$\overset{O}{1}$ $\overset{O}{2}$
$\overset{O}{2}$
$\overset{O}{4}$ $\overset{O}{2}$
$\overset{O}{4}$ < | ItemsFY 19/20ActivityStatus $\stackrel{\circ}{\stackrel{\circ}{\stackrel{\circ}{\stackrel{\circ}{\stackrel{\circ}{\stackrel{\circ}{\stackrel{\circ}{\stackrel{\circ}$ | ItemsFY 19/20ActivityStatus $\begin big in the second $ | ItemsFY 19/20FY 20ActivityStatus $\stackrel{\circ}{P}$
$\stackrel{\circ}{P}$ < | ItemsFY 19/20FY 20/21ActivityStatus $\stackrel{\circ}{}{}_{}{}{}}}$ $\stackrel{\circ}{\phantom{\phantom{\phantom{\phantom{\phantom{\phantom{\phantom{\phantom{\phantom{\phantom{\phantom{\phantom{\phantom{\phantom{\phantom{\phantom{\phantom{$ | ItemsFY 19/20FY 20/21ActivityStatus $\stackrel{\circ}{2}$
$\stackrel{\circ}{2}$
$\stackrel{\circ}{2}$ $\stackrel{\circ}{2}$
$\stackrel{\circ}{2}$
$\stackrel{\circ}{2}$ $\stackrel{\circ}{2}$
$\stackrel{\circ}{2}$
$\stackrel{\circ}{2}$ $\stackrel{\circ}{2}$
$\stackrel{\circ}{2}$
$\stackrel{\circ}{2}$ $\stackrel{\circ}{2}$
$\stackrel{\circ}{2}$
$\stackrel{\circ}{2}$ $\stackrel{\circ}{2}$
$\stackrel{\circ}{2}$
$\stackrel{\circ}{2}$ $\stackrel{\circ}{2}$
$\stackrel{\circ}{2}$
$\stackrel{\circ}{2}$ $\stackrel{\circ}{2}$
$\stackrel{\circ}{2}$
$\stackrel{\circ}{2}$ $\stackrel{\circ}{2}$
$\stackrel{\circ}{2}$
$\stackrel{\circ}{2}$
$\stackrel{\circ}{2}$ $\stackrel{\circ}{2}$
$\stackrel{\circ}{2}$
$\stackrel{\circ}{2}$ $\stackrel{\circ}{2}$
$\stackrel{\circ}{2}$
$\stackrel{\circ}{2}$
$\stackrel{\circ}{2}$ $\stackrel{\circ}{2}$
$\stackrel{\circ}{2}$
$\stackrel{\circ}{2}$ $\stackrel{\circ}{2}$
$\stackrel{\circ}{2}$ DesignAwaiting City Approval
TBDIIIIIIIIIIIIDesignAwaiting City Approval
TBDIIII <td>ItemsFY 19/20FY 20/21ActivityStatus$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$III<!--</td--><td>Items FY 19/20 FY 20/21 Activity Status $\sqrt{2} \sqrt{2}$</td><td>Items FY 19/20 FY 20/21 FY 20/21 Activity Status 0 <th0< th=""> 0 <th0< th=""> 0<td>Items FY 19/20 FY 20/21 FY 20/21 Activity Status</td><td>Items FY 19/20 FY 20/21 FY</td><td>ItemsFY 19/20FY 19/20FY 20/21FY 20/21<!--</td--><td>Items FY 19/20 FY 20/21 FY 20/21 Item s Item s<!--</td--><td>Items FY 19/20 FY 20/20 FY 20/21 FY</td><td>Items FY 19/20 FY 20/21 FY</td><td>Items FY 19/20 FY 20/21 FY</td><td>Items FY 19/20 FY 20/21 FY 20/21 FY 19/20 FY 19/20 FY 20/21 FY 20/21 FY 21/22 Activity Status N N N N N N N N N FY 19/20 FY 20/21 FY 20/21</td><td>Items FY 19/20 FY 29/20 FY 20/21 FY 21/22 FY</td><td>Items FY 19/20 FY 20/20 FY 20/20 FY 20/21 FY</td><td>Items FY 19/20 FY 20/21 FY</td><td>Items FY 19/20 FY 20/21 FY 21/20 F</td></td></td></th0<></th0<></td></td> | ItemsFY 19/20FY 20/21ActivityStatus $\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$
$\overset{\circ}{}$ III </td <td>Items FY 19/20 FY 20/21 Activity Status $\sqrt{2} \sqrt{2}$</td> <td>Items FY 19/20 FY 20/21 FY 20/21 Activity Status 0 <th0< th=""> 0 <th0< th=""> 0<td>Items FY 19/20 FY 20/21 FY 20/21 Activity Status</td><td>Items FY 19/20 FY 20/21 FY</td><td>ItemsFY 19/20FY 19/20FY 20/21FY 20/21<!--</td--><td>Items FY 19/20 FY 20/21 FY 20/21 Item s Item s<!--</td--><td>Items FY 19/20 FY 20/20 FY 20/21 FY</td><td>Items FY 19/20 FY 20/21 FY</td><td>Items FY 19/20 FY 20/21 FY</td><td>Items FY 19/20 FY 20/21 FY 20/21 FY 19/20 FY 19/20 FY 20/21 FY 20/21 FY 21/22 Activity Status N N N N N N N N N FY 19/20 FY 20/21 FY 20/21</td><td>Items FY 19/20 FY 29/20 FY 20/21 FY 21/22 FY</td><td>Items FY 19/20 FY 20/20 FY 20/20 FY 20/21 FY</td><td>Items FY 19/20 FY 20/21 FY</td><td>Items FY 19/20 FY 20/21 FY 21/20 F</td></td></td></th0<></th0<></td> | Items FY 19/20 FY 20/21 Activity Status $ \sqrt{2} \sqrt{2} $ | Items FY 19/20 FY 20/21 FY 20/21 Activity Status 0 <th0< th=""> 0 <th0< th=""> 0<td>Items FY 19/20 FY 20/21 FY 20/21 Activity Status</td><td>Items FY 19/20 FY 20/21 FY</td><td>ItemsFY 19/20FY 19/20FY 20/21FY 20/21<!--</td--><td>Items FY 19/20 FY 20/21 FY 20/21 Item s Item s<!--</td--><td>Items FY 19/20 FY 20/20 FY 20/21 FY</td><td>Items FY 19/20 FY 20/21 FY</td><td>Items FY 19/20 FY 20/21 FY</td><td>Items FY 19/20 FY 20/21 FY 20/21 FY 19/20 FY 19/20 FY 20/21 FY 20/21 FY 21/22 Activity Status N N N N N N N N N FY 19/20 FY 20/21 FY 20/21</td><td>Items FY 19/20 FY 29/20 FY 20/21 FY 21/22 FY</td><td>Items FY 19/20 FY 20/20 FY 20/20 FY 20/21 FY</td><td>Items FY 19/20 FY 20/21 FY</td><td>Items FY 19/20 FY 20/21 FY 21/20 F</td></td></td></th0<></th0<> | Items FY 19/20 FY 20/21 FY 20/21 Activity Status | Items FY 19/20 FY 20/21 FY | ItemsFY 19/20FY 19/20FY 20/21FY 20/21 </td <td>Items FY 19/20 FY 20/21 FY 20/21 Item s Item s<!--</td--><td>Items FY 19/20 FY 20/20 FY 20/21 FY</td><td>Items FY 19/20 FY 20/21 FY</td><td>Items FY 19/20 FY 20/21 FY</td><td>Items FY 19/20 FY 20/21 FY 20/21 FY 19/20 FY 19/20 FY 20/21 FY 20/21 FY 21/22 Activity Status N N N N N N N N N FY 19/20 FY 20/21 FY 20/21</td><td>Items FY 19/20 FY 29/20 FY 20/21 FY 21/22 FY</td><td>Items FY 19/20 FY 20/20 FY 20/20 FY 20/21 FY</td><td>Items FY 19/20 FY 20/21 FY</td><td>Items FY 19/20 FY 20/21 FY 21/20 F</td></td> | Items FY 19/20 FY 20/21 FY 20/21 Item s Item s </td <td>Items FY 19/20 FY 20/20 FY 20/21 FY</td> <td>Items FY 19/20 FY 20/21 FY</td> <td>Items FY 19/20 FY 20/21 FY</td> <td>Items FY 19/20 FY 20/21 FY 20/21 FY 19/20 FY 19/20 FY 20/21 FY 20/21 FY 21/22 Activity Status N N N N N N N N N FY 19/20 FY 20/21 FY 20/21</td> <td>Items FY 19/20 FY 29/20 FY 20/21 FY 21/22 FY</td> <td>Items FY 19/20 FY 20/20 FY 20/20 FY 20/21 FY</td> <td>Items FY 19/20 FY 20/21 FY</td> <td>Items FY 19/20 FY 20/21 FY 21/20 F</td> | Items FY 19/20 FY 20/20 FY 20/21 FY | Items FY 19/20 FY 20/21 FY | Items FY 19/20 FY 20/21 FY | Items FY 19/20 FY 20/21 FY 20/21 FY 19/20 FY 19/20 FY 20/21 FY 20/21 FY 21/22 Activity Status N N N N N N N N N FY 19/20 FY 20/21 FY 20/21 | Items FY 19/20 FY 29/20 FY 20/21 FY 21/22 FY | Items FY 19/20 FY 20/20 FY 20/20 FY 20/21 FY | Items FY 19/20 FY 20/21 FY | Items FY 19/20 FY 20/21 FY 21/20 F |

Financial Implications



Financial Implications

Option A \$3.5 Million (Estimate) **Option B** \$3.9 Million (Estimate) **Option C** \$1.4 Million (Estimate)

Financial Implications

Option C – Updated Cost Estimates

Actual or Estimate	FY 19/20	FY 20/21	FY 21/22	Total		
Actual	\$13,500.00	\$ 15,593.00		\$ 29,093.00		
Actual		\$184,041.00		\$ 184,041.00		
Estimate		\$300,000.00	\$1,000,000.00	\$1,300,000.00		
Estimate		\$ 75,000.00	\$ 250,000.00	\$ 325,000.00		
Actual	\$50,000.00	\$ 25,000.00		\$ 75,000.00		
Estimate		\$ 75,000.00	\$ 75,000.00	\$ 150,000.00		
	\$63,500.00	\$674,634.00	\$1,325,000.00	\$ 2,063,134.00		
	Estimate Actual Actual Estimate Estimate Actual	EstimateFY 19/20Actual\$13,500.00ActualEstimateEstimateActual\$50,000.00Estimate	FY 19/20 FY 20/21 Estimate \$13,500.00 \$15,593.00 Actual \$13,500.00 \$15,593.00 Actual \$13,500.00 \$184,041.00 Estimate \$300,000.00 \$300,000.00 Estimate \$300,000.00 \$300,000.00 Actual \$50,000.00 \$25,000.00 Estimate \$75,000.00 \$75,000.00	FY 19/20 FY 20/21 FY 21/22 Actual \$13,500.00 \$ 15,593.00 Actual \$13,500.00 \$ 15,593.00 Actual \$13,500.00 \$ 15,593.00 Estimate \$ 300,000.00 \$ 1,000,000.00 Estimate \$ 75,000.00 \$ 250,000.00 Actual \$ 50,000.00 \$ 25,000.00 Estimate \$ 75,000.00 \$ 75,000.00		

Budget for Conservatory Garden Refurbishment Engineering Design Services

Recommendations



Recommendations

- Feedback on Experience Concept
- Recommend Authorizing the General Manager to Enter in a Contract with Encompass Consultant Group, Inc. for Conservatory Garden Refurbishment Engineering Design Services.

Matthew S. Dickens, MPA Resource Conservation Manager SCV Water

mdickens@scvwa.org

