



*Status of
Sustainable
Groundwater
Management Act
Implementation*

Water Resources and Watershed Committee

March 10, 2021

Item 4.2

Overview

- Scope
- Schedule
- Budget
- Status of Key Implementation Items

Scope

- Technical Consultant Scope is on track.
 - Significant effort from technical team with development of Draft Sustainable Management Criteria.
- Stakeholder Communication Consultant Scope on track.
 - Significant effort with workshops and public engagement.

Schedule

- Concerns with implementing field work plan due to property access and permitting delays.
- Since our last update, we have fully executed the site access agreement with the City of Santa Clarita
- We expect completion of the LA County permit within the next month.
 - LA County's most recent request was for additional insurance information, and that has been provided.
- Upon approval of access agreements, we will initiate field work. (piezometers and temperature probes)

Budget

- Consultant Contract Budgets
 - Technical consultant contract within budget
 - Evaluating the potential for increased costs related to Stakeholder Engagement

Status of Key Implementation Actions

- GW Flowmodel Peer Review
- Draft Technical Memorandum on Sustainable Management Criteria
- Today's Public Workshop
- March 24, 2021 SAC Meeting (workshop wrap up)
- March 25, 2021 special SCV-GSA Board Meeting (present draft SMC and advise Board of Stakeholder input)
- Regular SCV-GSA meeting April 5, 2021

A thick yellow vertical bar is positioned on the left side of the slide, extending from the top to the bottom. It has a small horizontal gap near the top and bottom.

Questions?